Completion Report

1	Name of Wok	Desilting and Re-setting of drain and Re-Asphalting to 3rd main, 4th Main, 7th Main road of MEI Layout in Ward No.14, Bagalagunte Dasarahalli sub division
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 84 /21-22, Dt.13.01.2022
		EE/DZ/TS/89/21-22, Dt.14.01.2022
3	Head of Acount which is Chargeable	P-3316
4	Enstrument Order No. & Date	EE/DD/WO/30 /22-23, Dt.27.06.2022
5	Name of Contractor	Muniswamappa Lakshmi Narayana
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No.1655/09-10
	Page No	165489-165491/1
8	check Measurment of the Asst	29-07-2022
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50.00 Lakhs	—	Rs. 5,04,108/-	—

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE